

HSDRRS Construction Tracking Report

Revised: December 6, 2013

Major items

LPV105.02 - This project is located at the Lakefront Airport East T-wall tie-in. The USACE has ordered the contractor to take corrective actions on monolith 213. Removal and replacement of this monolith is scheduled to begin December 10, 2013. Work is scheduled to be completed by January 2014.

LPV109.02A - Settlement issues are being addressed by USACE. The FLAC analysis is in review for Hwy 11 floodwall.

IHNC-02 - Bayou Bienvenue Vertical Lift Gate is being repainted. Final inspections were held in late November and contractor is working on punch list items for crack sealing and paint touch-ups on all features.

LPV145, 146, 148.02 The access road is in design phase, but construction is on hold. This will be done under LPV-150.

LPV145A - The design of the bridge across Bayou Bienvenue is complete. This project was advertised December 15 and will be awarded January 2014.

LPV144A - Alternative for decommissioning the old structure, which is still be decided.

LPV144 - The repairs to address the vibration will begin February 1, 2014.

LPV149A - MRL tie-in project is in the submittal process and work is slated to begin in mid-December, 2013.

LPV149AR - Notice to Proceed for the access road was given Oct. 25, 2013. Contractor is in submittal process and has not started.

OFC07 - This project was advertised, but is under protest.

East Jefferson Levee District

LPV03.2b.1 Landside Runoff Collection System

Construction by Healtheon behind schedule and work continues along floodwall.

LPV03.2A West Return Floodwall, Southern Segment

There is settlement of the splash pad along the south end of this project and some areas north of the project. The Levee District has placed asphalt in the separation but could not fill the void below. USACE agreed to repair two sections of concrete splash padding.

LPV9.2 Pump Station Fronting Protection

The punchlist was developed, the major items are turf establishment and the construction fence is being removed. The NCC for this project was received on December 3, 2013.

LPV17.2 Phase 1 Scour Protection Concrete at Causeway Blvd. Floodwall

There is a current mod for this project that was issued to address concerns with the riser pads under the bridge girders. This work has not begun and no start date has been set.

Orleans Levee District

LPV105.02 Lakefront Airport T-walls East Reach

The USACE directed the contractor to replace the effected section of floodwall and will begin December 10, 2013.

LPV109.02A Levee Enlargement for South Point to CSX Railroad and US 11 and US90 Highway

1. All levee raisings were completed in October 2013, then seeded and mulched.
2. Vegetative Free Zone is still being addressed by USACE.
3. Slope Paving concern at LPV110 tie-in was studied by URS. USACE plans on replacing the slope pavement with grouted riprap.
4. Repairs at Highway 11 floodgate are still pending FLAC analysis, centrifuge results and final resolution by ERDEC on procedures.

LPV111, CSX Railroad to Michoud Canal

1. Bank erosion on GIWW between IHNC-02 and Chef Menteur Pass is being studied by URS.
2. Slope paving gaps at LPV110 tie-in have been filled with asphalt for the third time. Movement of pavement continues.

IHNC-01 IHNC Seabrook Gate

A final walkthrough was held on November 21, 2013 before NCC. There are outstanding punchlist items needing to be addressed. The NCC was issued by the USACE on December 2, 2013. Numerous rust and coating issues remain.

IHNC-02 IHNC Hurricane Protection MRGO/GIWW

Weekly barge training for the OLD personnel is underway. Final feature inspections were accomplished December 19, 20, and 25, 2013. Repairs for punch list items for all features are underway.

OFC-07 Mitigation for London and 17th Street Canals

Plans & Specifications are complete, but on hold due to protest.

OFC-08 Mitigation for 17th Street Canal

Plans & Specifications are complete, but they are on hold due to pending environmental review.

Lake Borgne Basin Levee District

LPV144 Bayou Dupre Sector Gate

1. The vibration in the sector gate is scheduled to be repaired in February 2014, completing in July.
2. The parking pad under jib-crane is to be addressed under Access Road Program (now LPV-150).

LPV145A Bridge over Bayou Bienvenue

100% P/S is complete with construction contract to be awarded mid-December.

LPV149A MRL Tie-in Overtopping Prevention

Construction mobilization occurred in November 2013 and work is slated to begin in mid-December, 2013.

Armoring St. Charles (Observe only)

Reach 5B Levee-Mod HPTRM (Armoring Test)

The drive and tractor tests have been completed the first week of December 2013. A mat-repair demonstration was held December 5, 2013.