

HSDRRS Construction Tracking Report

Revised: March 6, 2014

Major items

LPV105.02 - This project is located at the Lakefront Airport East T-wall tie-in. Work is complete, the final inspection is scheduled for March 6, 2014, and received the NCC March 5, 2014.

LPV109.02A - Settlement issues are being addressed by the USACE. The work is scheduled to begin March 10, 2014 at Hwy 11 floodgate. The FLAX analysis is expected to generate further work at Hwy 11.

LPV 111 - A review of surveys on this project has indicated a low area spanning 6000'. This problem is located between SW&B pump station #15 and the IHNC-02 tie-in. A small floodside berm maybe be required to be raised. The USACE engineering group is developing a remediation plan to be implemented by the USACE hired-labor group.

IHNC-02 - The bottom 10 feet at the bottom of the Bayou Bienvenue Vertical Lift Gate has been repainted. All inspections are complete and NCC was issued Dec. 2013.

LPV145, 146, 148.02 The access road is in design phase, but construction is on hold. This will be done under LPV-150.

LPV145A - The swing bridge project south of the old Bayou Bienvenue structure was awarded to CEC, Inc. The contractor is in the submittal phase and mobilization is expected in late March.

LPV144 - The sector gate at Bayou Dupre is dewatered. The east gate has been lifted off the pintle in order to remove the bushing and pintle this week. The construction is on schedule in May of this year.

East Jefferson Levee District

LPV1.2 Foreshore Protection

The USACE is meeting with EJLD and SLFPA-E next week to determine the scope of remediation.

LPV03.2b.1 Landside Runoff Collection System

Construction by Healtheon is behind schedule and liquidated damages are being assessed. Weather is inhibiting completion.

LPV9.2 Pump Station Fronting Protection

Turf establishment is still underway. Further grading will be accomplished by another contractor. The NCC for this project was received on Dec. 3, 2013.

LPV17.2 Phase 1 Scour Protection Concrete at Causeway Blvd. Floodwall

There is a current mod for this project that was issued to address concerns with the riser pads under the bridge girders.

Orleans Levee District

LPV105.02 Lakefront Airport T-walls East Reach

The work is complete, the final inspection is scheduled for March 6, 2014.

LPV109.02A Levee Enlargement for South Point to CSX Railroad and US 11 and US 90 Highway

1. Vegetative Free Zone is still being addressed by USACE.
2. The USACE has removed and replaced the slope pavement with grouted rip rap north of CSX R&R.
3. Repairs at Highway 11 floodgate will begin in March 10, 2014.

LPV111, CSX Railroad to Michoud Canal

A levee section length of 6000 linear feet has been identified to be as much as .7' low and the USACE engineering group is developing a remediation plan to be implemented by the USACE hired-labor group.

IHNC-O2 IHNC Hurricane Protection MRGO/GIWW

An O&M punch list is currently being addressed and a major paint touch-up has been completed. Bulkhead repainting for the sector gate will start March/April 2014 and this project will be addressed as IHNC-02A. The NCC was Dec. 2013.

Lake Borgne Basin Levee District

LPV144 Bayou Dupre Sector Gate

1. The vibration in the sector gate is underway and scheduled to be finished in July.
2. The parking pad under jib-crane is to be addressed under Access Road Program (now LPV-150).
3. The sector at Bayou Dupre is dewatered and the east gate is being repaired this week.

LPV145A Bridge over Bayou Bienvenue

This project was awarded in mid-January to CEC, Inc. from Lafayette. The pre-construction meeting was set for Wednesday, Feb. 5, 2014.

LPV149A MRL Tie-in Overtopping Prevention

The construction is underway and scheduled to be completed in mid-May 2014.