

HSDRRS Construction Tracking Report

Revised: June 12, 2014

Major items

- LPV 109.02A - Keiland Construction is completing punch list items on fill and vegetation issues.
- LPV 111 - USACE Hired Labor was mobilized to the site on March 28, 2014. The levee crown needs to be raised between SW&B pump station #15 and the IHNC-02 tie-in. Work has been delayed by weather and borrow supply issues. Work will resume in the coming weeks.
- LPV 144 - The sector gate at Bayou Dupre has a vibration in west leaf. The USACE Hired Labor Group mobilized to site on Monday, June 09, 2014 to jack up the west leaf and pull the upper hinge pin and bushing. Testing has isolated vibration to upper hinge. The work is to be completed by June 15, 2014.
- LPV 145A - The contractor has set the pile driving template for bridge turret at Bayou Bienvenue and has driven five of the 21 inch concrete piles under the turret.

East Jefferson Levee District

LPV1.2 Foreshore Protection

Work started June 3, 2014. The USACE scheduled a site meeting for June 9, 2014. to review work with NFS.

The work is highly weather dependent and no completion date has been set.

LPV03.2b.1 Landside Runoff Collection System

Construction by Healthcon is behind schedule and liquidated damages are being assessed. The site grading is ongoing and will require further work by a second contractor. The contractor has not completed pipe video and needs to hydro mulch more than half the project.

Orleans Levee District

LPV 105.02 Lakefront Airport T-walls East Reach

This project had an NCC of March 5, 2014. The USACE's contractor has graded and sodded the site.

IHNC 02 Hurricane Protection MRGO/GIWW

Bulkhead repainting for the sector gate by the USACE has not begun.

OFC 07 London Canal & 17th Street Canal Seepage Remediation

The contractor is Cycle Construction and the contract has been signed. Pile driving has started on two fronts. The work is scheduled for completion in November 2014.

Lake Borgne Basin Levee District

LPV 145, 146, 148.02 Access Road

The access road is in design phase, but construction is on hold. This will be done under LPV-150.

LPV 149A MRL Tie-in Overtopping Prevention

The construction is underway and scheduled to be completed in mid-June 2014. T-Wall monoliths are complete and earth work is underway. The Emergency By Pass Ramp is not complete. The contractor has a Hurricane plan if needed.

LPV 149AR Access Roads, Caernarvon Floodwall

Pre-final inspection was conducted April 11, 2014, and the contractor has completed the punch list. The final inspection is scheduled for June 18, 2014 at 1:00PM.