

HSDRRS Construction Tracking Report

Updated as of May 12, 2015

Major items

LPV 03.2B.2 Landside Runoff Construction is complete for the punch list items for LPV 03.2B.1. The earth berm to prevent flooding is complete. Due to heavy rain, the Corps is addressing erosion and reseeding issues. A task order has been issued to address standing water north of Vintage.

LPV 144 Bayou Dupre Sector Gates The upper hinge bushings have been replaced with greaseable bushings. The Corps is addressing the punchlist items from the Periodic Inspection. A final inspection was held May 13. A contract is underway to refurbish the jib cranes and install a landing pad on the protected side.

East Jefferson Levee District

OFC 08 17th Street Canal Bank Stabilization

The contractor has complete this work. The Final Inspection was held April 3. All punch list items are resolved. Turf establishment is still needed at the Harrison Avenue staging area.

Orleans Levee District

IHNC 01 Seabrook Complex Structure

The Vertical Lift Gates(VLG) will be repainted outside of hurricane season, but a schedule and extent of work has not been finalized. The P&S are under review at 90% design. There was an inspection held on March 3. The result of this inspection determined no need to repaint the entire structure, although spot painting will be required on the sector gates.

OFC 07 London Canal & 17th Street Canal Seepage Remediation (EJLD side)

The project is complete with turf establishment being the main concern. The NCC for this project was sent March 31 with the understanding that the contractor has responsibility for turf establishment and maintenance until acceptable turf establishment is accomplished.

Berm Development

The Corps is reviewing three projects: two berms on the GIWW and a repair on the IHNC. The work is expected to be complete by the 2015 Hurricane Season. At this time the Corps is determining who will accomplish this work and if all three projects are necessary.

Lake Borgne Basin Levee District

LPV 145A Swing Bridge

Both east and west approaches are complete. The bridgespan will be shipped to site June 1, which will begin the process of assembly.

LPV 148.02A St. Mary's Safe house

The safe room is installed and ready for the 2015 hurricane season, pending utility and electrical hook-ups. The pre-final inspection was held May 13.

STBPS 7 PS #2 & #3

All H-piles have been driven at Pump Station #3. The T-walls on the east side of the station are in place and the contractor is forming and placing T-walls on the west side of the station. The discharge basin T-wall is in place, and new discharge pipes are being installed. Pump Station #2 has no significant work completed. The Corps is considering our request for the installation of a new stop log gate for maintenance access.

LPV149

Hydradyne replaced the oil and made modifications to resolve design problems. Replacement of hydraulic motors and pumps are complete. P&S is at 95% for the repainting, and the work will be done outside of hurricane season. The Corps will not replace the motor pit hatch covers as we requested, so LBBLD will have to investigate.

LPV 150 (previously known as LPV 145, 146, and 148)

The USACE Hired Labor group from Memphis has completed pipeline replacement crossings. A contract was let to repair emergency access ramp at Hwy 46, and asphalt is expected to be placed this week. Keiland removed vegetation to right-of-way on LPV-145. No contract has been awarded for the removal of vegetation on LPV-146 & 148.

LPV 153 Sector Gate Needles

The needles are expected to be delivered to Caernarvon this week.

LPV 154 T-wall Monitoring

Work is to begin in May on LPV-145.